WORK DONE FOR THE MONTH OF SEPTEMBER:

- Physical progress 53%, up from 52% in August.
- Traffic diversion and footing walls constructed at Lachibi Interchange (km 16+200)
- T-beam installation for Bridge at km 10+873 (LHS*RHS)
- Casting of surface concrete and approach slab for Bridge at km 10+873 (LHS*RHS)
- Construction of piles and pier caps for Bridge at km 13+745-LHS
- Formwork and reinforcement for Abutment at km 13+745 Bridge-LHS
- Construction of U-shaped ramp for Footbridge No. 5 at km 8+050 – LHS
- Formwork and reinforcement for Footbridge No. 7 at km 9+920 -RHS
- Subgrade laid between 16+600 and 18+300
- Construction of Lachibi interchange- Median section.
- U-drain construction – 1000 m
- Sub-base +crushed stone laid (0/40 mm- 2 layers) from 1+000 -5+500

#	BRIDGE	EARTHWORKS %	STRUCTURE %	EARTHWORKS COMPLETION	STRUCTURE COMPLETION	TOTAL COMPLETTION
1	TETTEH QUARSHIE	5%	95%	0%	95%	95%
2	TESHIE LINK	10%	90%	2%	90%	92%
3	COMMUNITY 18	10%	90%	3%	90%	93%
4	LASHIBI	15%	85%	0%	40%	40%

WORK PLANNED FOR OCTOBER:

- Rock filling - 70,000 m^3.
- Natural gravel sub-base - 3,000 m^3.
- Graded crushed stone sub-base - 2,000 m^3.
- Graded Crushed Stone Base - 2,000 m^3.
- Trapezoidal concrete drain - 2,000 m, and U-drain - 1,000 m.
- T–beam installation for Lachibi Interchange at km 16+200.
- Pier construction for footbridge No. 1 at km 0+000
- Piling for footbridge No. 2 at km 0+860.
- Continuous work on Footbridge No. 3 at km 4+655 (U shaped Ramp)
- Continuous work on Footbridge No. 5 at km 8+050 (Stairs).
- Continuous work on Footbridge No. 10 at km 18+295 (Formwork and reinforcement).

Nbr	Footbridges-Chainages	Percentage of previous completed work	Percentage done for September	Percentage planned for October
1	CH 0+000	26%	2%	15%
2	CH 0+860	-	5%	10%
3	CH 4+655	3%	2%	10%
5	CH 8+050	35%	40%	15%
6	CH 8+885	45%	50%	10%
7	CH 9+920	52%	10%	-
10	CH 18+295	25%	5%	10%